

Construction Update No. 3
Mirror Lakes Neighborhood Reconstruction
City of Edina Contract No. ENG 09-6

August 3, 2009

Mirror Lakes Neighborhood Reconstruction

Dear Resident:

The following is an update on the status of the street and utility improvements project for your neighborhood:

The project is going as scheduled; all of the sanitary main work has been finished on Mirror Lake Dr, all of the water main improvements have been finished on the project and most of the storm sewer upgrades have been finished. By the end of this week all of the utility work in the neighborhood will be completed.

On Friday Valley Paving will be on site get the neighborhood ready for concrete and for the new asphalt street. Starting the middle of next week curb and gutter will be installed on Mirror Lakes Dr and Dundee road (from Ayrshire Blvd to the curve.) Concrete aprons will follow shortly after the curb is poured. The contractor will be giving you 24 hour notice and hand deliver a letter stating when your driveway will be poured.

During construction, you may encounter stakes in the boulevard areas. Please do not remove these stakes – the Contractor utilizes them to determine where and how to install the utilities.

Please remember, schedules are weather dependent and as always, please contact me if you have questions or comments regarding this project:

City of Edina Project Manager Jeff Frahm, 952-826-0448 or jfracm@ci.edina.mn.us

Thanks for your continued cooperation and patience during construction.

Sincerely,

Jeff Frahm

Project Manager / Engineer Tech
City of Edina