

August 7, 2008

Highlands Neighborhood Reconstruction and Doncaster Sidewalk Residents,

Highlands Neighborhood Reconstruction

This week crews have completed or are currently working on the following:

- Crews have completed installing new storm sewer upgrades on Ayrshire Blvd.
- Crews have begun, and will continue working on, spot replacing concrete curb and gutter on Ayrshire as well as various locations around the rest of the neighborhood.
- Continue work with the reclaim machine. They will work on grinding up the rest of the existing pavement roadway in the neighborhood as they did on Lochloy and Croyden. Crews will be working to salvage the existing pavement to recycle as needed.
- Directional drill a 6" pipe on both sides of Lochloy to allow for future sump and roof drains to be hooked into an underground storm water system.
- Next week we may see the contractor begin to grade Duncraig, portions of west Lochloy, and possibly some parts of Ayrshire. Traffic should be maintained, but you can expect minor delays.

Doncaster Sidewalk Improvements

This week crews have completed or are currently working on the following:

- Crews have completed installing new sidewalk and sod along Highlands Elementary School as well as along the east side of Doncaster Way and along Vernon Avenue. "***Caring for your new sod fact sheets***" were delivered to you yesterday if you had new sod placed by your home. Please follow these instructions for the best looking lawn.
- Crews have completed installing the 6" pipe about 3' underground along the west side of Doncaster Way that will be used for sump pump drainage. This pipe has been added by the City of Edina to the contract, but will not affect any assessment value.
- Crews will be out to complete retaining walls, sidewalk, and driveways as planned this week and early next week
- Crews plan on placing the sidewalk on the west side of Doncaster next week as well.
- Black dirt and sod will follow up once the concrete work is finished.

If you have an irrigation system or pet fence that has been damaged by our work onsite, and is in need of repair, please contact me and I will give you an update on how we can get this system repaired for you. We will be able to get your systems fixed once the curb and gutter or sidewalk has been placed and backfilled in your area.

Please remind all children to stay away from all reconstruction operations, parked equipment, and stockpiled supplies. On-site safety for all is everyone's concern, and your help is greatly appreciated. Please do not tamper with the wooden construction stakes in your yard. These stakes contain information for the contractors to use to get the job completed per our plans.

Please remember, schedules are weather dependant or can change on a daily basis. As always, please feel free to contact me if you have any questions. I can be reached in the office at 952-826-0444 or akuznia@ci.edina.mn.us

Thank you for your cooperation during this project.

Aaron Kuznia - Project Inspector / Project Manager, City of Edina

City Extra #10

Highlands Neighborhood Reconstruction and Doncaster Sidewalk Improvements – August 7, 2008