

September 18, 2008

## **Highlands Neighborhood Reconstruction**

Grading crews are on the jobsite completed re-grading east Lochloy and Glenbrae Circle; Crews are currently working on Lochloy south of the big island park area as well as the intersection of Lochloy and Ayrshire. Please expect minor delays due to work in the intersections. Crews will continue working towards Vernon Avenue the rest of this week and next week as well.

At this time, I am anticipating that the curb & gutter / driveway crews will be onsite next Tuesday. Please watch your front doors for a flyer giving you instructions for parking during the 7-day curing period of your new concrete apron if it is scheduled to be replaced. Once the crews have placed the new concrete work, the areas behind curb will be rough-graded and backfilled.

Crews have begun work on re-exposing the existing manholes and gate valve boxes in the paved portions of the neighborhood. They are installing the manhole covers and castings. Please use caution when driving thru this area.

Crews will also be in next week to continue working on installing new conduits for the lighting.

I am anticipating next week being a very busy week in the neighborhood. Please allow for extra travel time if you live in the re-grading area. If you live on a street that has been recently paved in the neighborhood, the best access to and from your neighborhood would be by using Doncaster Way.

***Please remember, schedules are weather dependant or can change on a daily basis.*** As always, please feel free to contact me if you have any questions. I can be reached in the office at 952-826-0444 or [akuznia@ci.edina.mn.us](mailto:akuznia@ci.edina.mn.us)

Thank you for your cooperation during this project.

Aaron Kuznia - Project Inspector / Project Manager, City of Edina

City Extra #18

Highlands Neighborhood Reconstruction – September 18, 2008