

City Extra Update No. 4
Richmond Hills Neighborhood Reconstruction
City of Edina Contract No. ENG 08-7

June 12, 2008

Richmond Hills Neighborhood Area Residents
Edina, MN

During the past week, the contractor has finished the following work in the neighborhood.

- All watermain improvements, except the water services on Pinewood Trail;
- The new gas services have been switched over to the new gas main and the old main has been disconnected.

During the week of June 16, the contractor will begin or continue the following work:

- Upgrading the storm sewer in the entire neighborhood
- The connection of water services on Pinewood Trail will be finished to the new water main.
- Beginning next week, the contractor will start getting the neighborhood ready for curb and gutter.

For future reference, curb, gutter, and aprons are scheduled to be installed in the neighborhood the week of June 23. The contractor will contact you regarding where to park your vehicles. A minimum of seven days curing time is needed for the concrete. Please keep in mind that you will not be able to access your driveway with vehicles for the duration of this period. ***If you or anyone in your family has an issue with not having access to your driveway for seven days please let me know immediately so we can coordinate a solution with you.***

Beginning the week of June 16 there will be no parking on any streets within the construction limits; everyone must park in their driveways.

Please remember, schedules are weather dependent and as always, please contact me if you have questions or comments regarding this project:

City of Edina Inspector Jeff Frahm, 952-826-0448 or jfracm@ci.edina.mn.us

Thanks for your continued cooperation and patience during construction.

Sincerely,

Jeff Frahm
Project Inspector / Engineer Tech
City of Edina