

**City Extra Update No. 5**  
**Richmond Hills Neighborhood Reconstruction**  
**City of Edina Contract No. ENG 08-7**

June 19, 2008

Richmond Hills Neighborhood Area Residents  
Edina, MN

During the past week, the contractor has finished the following work in the neighborhood.

- All storm sewer upgrades have been finished;
- They started getting the streets ready for curb and gutter

During the week of June 23, the contractor will begin or continue the following work:

- The connection of water services on Pinewood Trail will be finished to the new water main.
- The contractor will continue getting the neighborhood ready for curb and gutter.

For future reference, curb, gutter, and aprons are scheduled to be installed in the neighborhood the week of June 23. The contractor will contact you regarding where to park your vehicles. A minimum of seven days curing time is needed for the concrete. Please keep in mind that you will not be able to access your driveway with vehicles for the duration of this period. ***If you or anyone in your family has an issue with not having access to your driveway for seven days please let me know immediately so we can coordinate a solution with you.***

There is no parking on any streets within the construction limits; everyone must park in their driveways.

Please remember, schedules are weather dependent and as always, please contact me if you have questions or comments regarding this project:

City of Edina Inspector Jeff Frahm, 952-826-0448 or [jfracm@ci.edina.mn.us](mailto:jfracm@ci.edina.mn.us)

Thanks for your continued cooperation and patience during construction.

Sincerely,

Jeff Frahm  
Project Inspector / Engineer Tech  
City of Edina