

Construction Update No. 4
Mirror Lakes Neighborhood Reconstruction
City of Edina Contract No. ENG 09-6

August 26, 2009

Mirror Lakes Neighborhood Reconstruction

Dear Resident:

The following is an update on the status of the street and utility improvements project for your neighborhood:

Due to the recent change in weather the project is a little behind schedule. Concrete will be finished as soon as the weather clears up. We apologize for the inconvenience this may have caused you, especially to those homeowners that still do not have their entire concrete driveway finished.

Remember if you have an asphalt layer on top of your concrete driveway the City of Edina is going to replace your driveway with asphalt. You will not get concrete in the area that has been removed from your driveway.

The rest of the schedule is as follows, weather permitting;

- concrete curb and concrete driveways tomorrow,
- first layer of asphalt on Dundee Road and Mirror Lakes Drive by Friday.
- Chantrey Road will also have concrete poured on Wednesday, then the first layer of asphalt the first part of next week.

During construction, you may encounter stakes in the boulevard areas. Please do not remove these stakes – the Contractor utilizes them to determine where and how to install the utilities.

Please remember, schedules are weather dependent and as always, please contact me if you have questions or comments regarding this project:

City of Edina Project Manager Jeff Frahm, 952-826-0448 or jfracm@ci.edina.mn.us

Thanks for your continued cooperation and patience during construction.

Sincerely,

Jeff Frahm

Project Manager / Engineer Tech
City of Edina